

MEADE SCHOOL DISTRICT 46-1 BUILDINGS & GROUNDS DEPARTMENT

"To Build Knowledge and Skills for Success Today and Tomorrow"



Meade 46-1 Rural School Progress

I have attached a calendar provided by RCS to provide you a brief overview of the progress and timelines for the contractor. I have also attached a few pictures to show the physical changes to the site. The Building Committee has met and a survey has been created to try to decide on an appropriate name for the facility. Heaton Drilling is onsite and should have the well drilled by the end of the week of November 12th. There will also be a bid opening on the 12th of November on the generator and transfer switch.

Todd Battles

SUPERVISOR OF BUILDINGS & GROUNDS

12940 E. HIGHWAY 34

STURGIS, SD 57785

Phone: 605-347-2649

Fax: 605-347-3363

E-mail: todd.battles@k12.sd.us



ID	Task Mode	Task Name	Duration	Start	Finish	September 21			November 11			January 1		February 21		April 11		June 1		July 21				
						9/2	9/23	10/14	11/4	11/25	12/16	1/6	1/27	2/17	3/10	3/31	4/21	5/12	6/2	6/23	7/14			
1		Union Center Rural Facility	226 days	Fri 9/21/18	Fri 8/2/19																			
2		Pre-Construction Meeting	1 day	Fri 9/21/18	Fri 9/21/18																			
3		Mobilization and Layout	5 days	Mon 10/1/18	Fri 10/5/18																			
4		Sitework	205 days	Mon 10/8/18	Fri 7/19/19																			
5		Strip Site	3 days	Mon 10/8/18	Wed 10/10/18																			
6		Excavation for Building	2 days	Thu 10/11/18	Fri 10/12/18																			
7		Site Grading	10 days	Mon 10/15/18	Fri 10/26/18																			
8		Site Utilities	15 days	Mon 11/12/18	Fri 11/30/18																			
9		Site Concrete	15 days	Mon 6/17/19	Fri 7/5/19																			
10		Gravel Surfacing	5 days	Mon 7/8/19	Fri 7/12/19																			
11		Spread Topsoil	5 days	Mon 7/15/19	Fri 7/19/19																			
12		Building Construction	200 days	Mon 10/29/18	Fri 8/2/19																			
13		Footings and Foundation	10 days	Mon 10/29/18	Fri 11/9/18																			
14		Back Fill Foundation	5 days	Mon 11/12/18	Fri 11/16/18																			
15		MPE Underground	10 days	Mon 11/19/18	Fri 11/30/18																			
16		Building Slab	5 days	Mon 12/3/18	Fri 12/7/18																			
17		Structure Framing	25 days	Mon 12/10/18	Fri 1/11/19																			
18		Wall Panels	10 days	Mon 12/10/18	Fri 12/21/18																			
19		Roof Trusses and Sheeting	15 days	Mon 12/24/18	Fri 1/11/19																			
20		Exterior Finishes	80 days	Mon 1/14/19	Fri 5/3/19																			
21		Metal Roof Panels	10 days	Mon 1/14/19	Fri 1/25/19																			
22		PVC Roofing	10 days	Mon 1/28/19	Fri 2/8/19																			
23		Windows and Doors	5 days	Mon 1/28/19	Fri 2/1/19																			
24		Siding	15 days	Mon 2/4/19	Fri 2/22/19																			
25		Masonry	15 days	Mon 4/15/19	Fri 5/3/19																			
26		Interior Work	150 days	Mon 1/7/19	Fri 8/2/19																			
27		MEP Rough Ins	45 days	Mon 1/7/19	Fri 3/8/19																			
28		Building Insulation	5 days	Mon 2/18/19	Fri 2/22/19																			
29		Gypsum Board	15 days	Mon 2/25/19	Fri 3/15/19																			
30		Tape, Texture Paint	25 days	Mon 3/18/19	Fri 4/19/19																			
31		Acoustical Ceiling Grid and Borders	15 days	Mon 4/22/19	Fri 5/10/19																			
32		Casework and Ctops	15 days	Mon 5/13/19	Fri 5/31/19																			
33		Ceramic Tile	15 days	Mon 5/20/19	Fri 6/7/19																			
34		Accessories/ Lockers	20 days	Mon 6/3/19	Fri 6/28/19																			
35		MPE Trim Out, Lights, Diffusers	35 days	Mon 5/20/19	Fri 7/5/19																			
36		Flooring and Base	15 days	Mon 7/8/19	Fri 7/26/19																			
37		Test and Balance	5 days	Mon 7/29/19	Fri 8/2/19																			
38		Cleanup and Pre-Punch List	5 days	Mon 7/29/19	Fri 8/2/19																			

RCS Construction, Inc. Union Center Rural Facility Date: Tue 10/30/18	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	September 21			November 11			January 1		February 21		April 11			June 1		July 21
						9/2	9/23	10/14	11/4	11/25	12/16	1/6	1/27	2/17	3/10	3/31	4/21	5/12	6/2	6/23	7/14
39		Substantial Completion	1 day	Fri 8/2/19	Fri 8/2/19																

RCS Construction, Inc.
Union Center Rural Facility
Date: Tue 10/30/18

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			